

Chronology Blind River Dam Leakage

Date	Water Level (normal = 0.60-0.66) gauge (m)	Logs Out	Comments
August 6, 2014	0.63		Issued Request for Tenders to Repair Blind River Dam Gate 5
August 22, 2014	0.65		Tenders Closed Blind River Dam Gate 5; only investigative and design work could be completed due to funding and contractor availability
May 6, 2015	0.66		Issued Request for Tenders for Repairs to Blind River Dam Gate 5
May 22, 2015			Tender closed for Repairs to Blind River Dam Gate 5; quotes were too high based on expected cost and capital funding allocation to the district. This required MNRF to break the project up into smaller components which takes longer to complete.
June 23, 2015	0.64	0	Issued Request for Tenders for Fabrication of Blind River Dam Gate 5 Dewatering Bulkhead
June 27, 2015	0.63	0	All logs in and turbine shut down
July 7, 2015	0.68	0	Tender Closed for Fabrication of Blind River Dam Gate 5 Dewatering Bulkhead; Bulkhead delivered August 12, 2015
July 30, 2015	0.65	0	Stop logs hydraulically jacked down
August 7, 2015	0.40	0	Tenders Closed Blind River Dam Gate 5; quotes were too high based on expected cost and capital funding allocation to the district
August 14, 2015	0.34	0	Installed membrane on gates 3 and 4
August 31, 2015	0.25	0	
September 2, 2015	0.24	0	Divers sealed gates 3, 4 and 5
September 8, 2015	0.25	0	

